

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF-XXI – Karimnagar region – Rajanna Sircilla District – “Construction of Low Level Causeway and checkdam on road from Dumala to Ramindlapally of Yellareddypet Mandal (Bridge cum Checkdam)” estimate cost Rs.400.00 lalkhs – 2nd EOAT up to 31.07.2020 (669 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 298

Dated: 08-07-2020

Read:-

From the CE, PR, (NABARD), Lr.No.AEE/DEE-KRMN/NBXXI/2nd EOAT /Dumala-
Ramindlapally/ Yellareddypet (M)/2016, dt.06.06.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord 2nd Extension of Agreement Time up to 31.07.2020 total delay of (669) days in respect of the work “Construction of Low Level Causeway and checkdam on road from Dumala to Ramindlapally of Yellareddypet Mandal Rajanna Sircilla District” without imposing any penalty, as the delay is not attributed to the contractor due to out break of Covid-19, lockdown and unavailability of labour.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER